

Construction Committee Report - November 26

- A. Eden Ranch - Remaining tasks include installing a property line fence and installing/repairing sprinkler control valves.
- B. Heritage Oaks - #16 - House is complete with a few minor details to take care of. The final inspection is scheduled next week and it will then be ready for owner occupancy.
- C. Park Place - All foundation forms are complete and ready for inspection. All underground plumbing is complete and ready for inspection. The building drawings are with the City for permit review. Hopefully we will have all their questions answered and will have a permit shortly. Once we have the permit we will be able to have the foundation walls poured and then proceed to pouring the slab.
- D. Heritage Oaks II - the tentative site plan is in to Planning Commission for review. Planning Commission meeting is scheduled for December.

